

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210103
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	Adam Nacke	Passed	Friday, February 04, 2022

Informational:

1 Misc

3/22/21 Monday

Waiting on approved project plans. Contractor worked on the installation of storm outlet 3-3. Contractor removed approximately 1.5 of existing 48" storm metal pipe that storm outlet structure 3-3 is directly connected to as per project plans (C 3-1).

Informational:

2 Misc

3/23/21 Tuesday

Contractor installed 6'x6' outlet storm structure 3-2. Inverts & collars were poured on storm outlet structures 3-2 & 3-3 and Approximately 50' of 42" corrugated HPDE storm pipe. Excavation was backfilled at the end of work day.

6/2/21 Wednesday

Contractor had to field modify Storm Sewer Inlet to take water in form the swale sides. Rapid-Cut perform the modifications.

Informational:

3 Misc

2-4-22 AN all storm outlet structures appear to be done and in good working order. Out flow pipes going into the detention basin are completed and they install a lot of big rock to prevent erosion.

Comments: