

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20220034
Address: 1400 NE VALLEY FORGE DR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Friday, February 04, 2022

Corrective Action Required:

1	Misc	-Fire block wall space vertically at ten ft or less interval; Fire block wall space from ceiling space -Install wye fitting at vertical-to-horizontal connection; each trap must individually connect to the wet-vented horizontal drain -Provide 2 combustion air openings, one within 12" of ceiling and one within 12" of floor. Each opening must be min 1 square inch of clear opening for every thousand btu of total gas input (furnace +water heater).
---	------	--

Comments: