

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20213431
Address: 420 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, February 07, 2022
Informational: 1 Misc	Erosion controls are in place, but the construction fencing is missing. Talked with Scott from Monarch about the fencing. He's going to check to see if it's required. KAW Valley is on site grading the building pad. RP 9-10-21		
Informational: 2 Misc	Kaw Valley still digging out the the building pad. RP 9-13-21		
Informational: 3 Misc	Received a complaint about parking with thighs adjacent property. Went and talked with Steve Davis from Monarch about the issue. He understands and said he will do what he can to eliminate any further issues. I also talked with the complainant and left my phone number for contact, if the issue happens again. RP 11-17-21		
Informational: 4 Misc	Capital Electric removed some sidewalk panels to run electrical service. Couldn't replace the panels due to ADA ramp and water run off issues concerning the existing sidewalk. RP 2-1-22		
Informational: 5 Misc	Talked with Steve Davis concerning the sidewalk issue. He's going to follow up with his contractors, but it's not something that is currently urgent. RP 2-7-22		

Comments: