CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138

Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Site Visit Ronald Paynter Partial Tuesday, February 08,

2022

Informational:

1 Misc Met on site for a pre-construction meeting. RP 5-4-21

Informational:

2 Misc Met on site with RE and Thomas from Redford to discuss erosion control and

the game plan on starting work. RP 6-8-21

Informational:

3 Misc Only work being done this week was Braik Brothers mulched up all the trees

that Spalding cleared out on the site. RP 7-9-21

Informational:

4 Misc Patrick's crew from Redford set a temporary structure in the temporary

basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another

look at it. RP 7-12-21

Informational:

5 Misc Water did construction taps on the existing water line today, so they can

chlorinate and take Bac T samples. RP 9-16-21

Informational:

6 Misc They just cleaned up the job site for the weekend. RP 9-17-21

Informational:

7 Misc IDaniel chlorinated the existing water line that had to be dropped so it would

go under the storm line that was being installed. They will flush the line over

the weekend and take samples on Monday.

Informational:

8 Misc No work going on yesterday and today. Will do sanitary testing on Thursday. Informational:

9 Misc No work has been going on, waiting on getting the road ready for subgrade. Informational:

10 Misc No work being done. Still needs roadway signage installed. RP 2-8-22

Comments: