

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203769

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 640813301 NW PARAGON PKWY, LEES SUMMIT,  
MO 640813150 NW PARAGON PKWY, LEES SUMMIT, MO 640813200 NW PARAGON  
PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Monday, February 07, 2022

Informational:

1	Misc	8/25/21 Wednesday (Clarkson-Darron crew) Contractor installed approximately 132' of 10" SDR-26 MH A-1 to A-2 from 8/19/21 to 8/24/21. Contractor has set the base for A-1 & A-2. 8" SDR-26 is being installed today from MH A-2.
---	------	--

Informational:

2	Misc	02/07/22 Monday (Clarkson - Gregg crew) The contractor was installing Sanitary Scrubber as per project plans. The installation of scrubber is on Westside of River Road and North of East bridge. 02/08/22 Tuesday (Clarkson - Gregg crew) Continued the installation of Sanitary Scrubber.
---	------	---

**Comments:**