CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20214054Address:4716 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, February 09, 2022
Corrective Action Required:			
1 Misc	-Support 3" drain in g -Provide full support -Fb duct chase at mas spaces in master bath -Pan off return air spa bathroom -Nail corner studs per -Land roof load above 2x12 ceiling beam -Fb gaps at top of fire -Plan calls for double triple 2x10 installed. -Install deck door -Fb 2nd fl duct chase f -At 2nd fl bathroom, s -Install hanger for be -Install triple 2x10 at support at exterior w	room from joist and sof ace from dead space bet code 16d@12" oc or eq master bedroom to be place space 11-7/8" LVL beam at rea Have engineer verify be from roof staple wiring min 1.25" a droom 2 ceiling beam co basement per plan (und all end ath all point loads at lau	ge/laundry wall om ceiling space; Fb dead fit space ween laundry and master uivalent nailing aring wall per plan; install triple r great room wall. Currently am size

-Fb gaps at vertical fire blockings. Use 3/4" sheathing for fire blocking; vertical fire blockings must be no more than ten ft apart, including wall space above windows.

-Security blocking for basement walkout door

-Pan off return air space above basement rec rm/bedroom wall from soffit space

-Install 4" duct for basement bathroom fan

-Fb basement bedroom 4 wall from closet soffit

-Protect water line at bedroom 4 closet wall top plate

****OK TO INSULATE**

**2/9/22-THIS IS A 2ND FAILED INSPECTION

Comments: