

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Adam Nacke	Partial	Wednesday, February 09, 2022

Informational:

1 Misc

1-19-22 AN crew is working on grading the site and preparing a site pad

Informational:

2 Misc

2-1-22 AN it appears that the crew has finished the grading for the pad only and is covering it to keep it dry and for frost

Informational:

3 Misc

2-7-22 AN no work is being done today

Informational:

4 Misc

2-8-22 AN 9:10 pad site is complete and concrete crew is laying out the footings to start digging.

Informational:

5 Misc

2-9-22 AN concrete crew is digging the footings

Comments: