

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215409
Address: 940 NW PRYOR RD, Unit:A, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Michael Harkins	Not Ready	Thursday, February 10, 2022

Corrective Action Required:

1	Misc	-Provide city approved, stamped plans for inspection -Seal all through floor penetrations with approved material -Repair all fireproofing to structural members (chase at restroom) -Provide bocca plates at bottom track at dwv (2" above bottom plate) -Midpoint strap at 2" & smaller vertical dwv in bathroom -Have engineer address holes in structural slab (upload report to permit) - Provide access panel gas shutoff south wall
---	------	--

Comments: