## CITY OF LEE'S SUMMIT

## Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20212062

Address: 2105 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Not Ready Friday, February 11,

Residential 2022

Corrective Action Required:

1 Miscellaneous THIS HOUSE IS NOT READY

Correction NO INSPECTION

THIS LIST IS INCOMPLETE AND MAY BE ADDED TO AS TRADES COMPLETE

**WORK** 

COMPLETE BELOW ITEMS BEFORE RESCHEDULING

Furr out B vent & fire block rear of garage

Solid block top plate to roof deck & seal gaps east & west walls (per 2018 IRC

SECTION 302)

Complete fireplace vent to roof

Tighten anchor bolts garage & basement

Anchor bolts shall be in middle 1/3 the width of plate Provide 4 stud pack at girder truss bearing points per plan

Hook up & Shield gas line at fire place

Provide attic access per plans

Seal upward penetrations throughout Provide interior LIB bracing per plans

Provide CS-PF exterior bracing at great room per plans

Nail intersecting wall corners per plan

Solid block and nail sheathing breaks per code

Nail exterior wall sheathing per code

P	rovide	anchor	holts SC	`H 40 colu	ımns hasemen

**Comments:**