

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211291  
Address: 2316 SW CHASE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Monday, February 14, 2022

Corrective Action Required:

2 Misc

This house is not ready for all rough inspection. Items listed are only in the garage and list will change. Complete all items before further inspection

- Install PFH per detail at garage-hold down straps, anchor bolts TIGHT
- Install anchor bolts within 12" of plate breaks and within 4" of end of plate in garage
- Address exterior walls not connected at top plates at garage/ entry
- Fur down and fireblock at hvac for Insulation in garage
- Fur out at dryer box for insulation
- Fireblock soffit line at fur down when using Unfaced insulation for fire blocking it must be packed tight
- Support hip truss above single car bay-both locations
- Address braced walls not nailed to top plates throughout

**Comments:**