

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213319
Address: 1418 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Not Ready	Monday, February 14, 2022

Informational:

1	Misc	-GARAGE PORTAL EXTERIOR OK TO COVER
---	------	-------------------------------------

Corrective Action Required:

2	Misc	INSPECTION DENIED
---	------	-------------------

-Maintain erosion control on lot, maintain silt fence at front of lot, erosion control required at rear of lot to protect creek, remove construction trash and debris from creek/tree line rear of lot

-Maintain the gravel filter on drive, min 6" lift with gravel

-Have complete city stamped set of plans on site, plans on site have torn pages and missing pages

Correct all issues above before rescheduling inspection

Comments: