

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, February 14, 2022
Informational: 1 Misc	Met on site for a pre-construction meeting. RP 5-4-21		
Informational: 2 Misc	Met on site with RE and Thomas from Redford to discuss erosion control and the game plan on starting work. RP 6-8-21		
Informational: 3 Misc	Only work being done this week was Braik Brothers mulched up all the trees that Spalding cleared out on the site. RP 7-9-21		
Informational: 4 Misc	Patrick's crew from Redford set a temporary structure in the temporary basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another look at it. RP 7-12-21		
Informational: 5 Misc	Water did construction taps on the existing water line today, so they can chlorinate and take Bac T samples. RP 9-16-21		
Informational: 6 Misc	They just cleaned up the job site for the weekend. RP 9-17-21		
Informational: 7 Misc	Daniel chlorinated the existing water line that had to be dropped so it would go under the storm line that was being installed. They will flush the line over the weekend and take samples on Monday.		

Informational:

8 Misc

No work going on yesterday and today. Will do sanitary testing on Thursday.

Informational:

8 Misc

No work has been going on, waiting on getting the road ready for subgrade.

Informational:

9 Misc

Landscaping was planted along Longview Blvd. Street signage is still needed.
No one was on site working today. RP 2-14-22

Comments: