CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20214758Address:1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Site Visit		Tom Taylor	Partial	Monday, February 14, 2022
Informational:				
1 Mi		On Wednesday 2-09-2022. Teague Electric mobilized and drilled signal bases at the intersection of Bailey and Hamblen.		
Informational:				
2 Mi	isc	On Friday 2-11-2022. Teague Electric set steel and bolts for concrete placement for the NE SE & NW corners . The Traffic electrical box footing is also poured. The goggle fiber group is on site relocating the fiber lines on the SE corner due to a location adjustment.		
		On Monday, 2-14-2022. The contractor resumed signal base installation on the SE corner of the intersection. Contractor drilled base, set steel cage and poured base. Contractor also did some conduit boring for the traffic box.		
		•	ague electric bored under n also worked boring at Bailey	

Comments: