

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Adam Nacke	Partial	Tuesday, February 15, 2022

Corrective Action Required:

1	Misc	2-4-22 AN while grading someone plowed over at least 4 sewer laterals and they are completely missing and they need to be relocated and repaired. informed by email also
---	------	--

Informational:

2	Misc	2-7-22 AN. No work being done today
---	------	-------------------------------------

Informational:

3	Misc	2-10-22 AN spoke with Jon and chad from Holthouse and gave them a punch list so they can try and get there substantial completion.
---	------	--

Informational:

4	Misc	2-14-22 AN Holthouse is work on the punch list we provided them. They removed the broken storm box lid for replacement
---	------	--

Informational:

5	Misc	2-15-22 AN no work being done today
---	------	-------------------------------------

Comments: