

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193055
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Punch List Inspection	Tom Taylor	Partial	Friday, February 11, 2022

Informational:
1 Misc

On Friday, 2-11-2022 a walk through was held by Water, Codes and Development Services. Steve , Mark , Ryan, Drew(Contractor) and myself were present. Issues identified were the Detention basin was not completed. Need acceptance from State inspection group for outer roadway. Also punch list items identified need correcting. Cracked curb and sidewalk (various location), finish concrete inverts and grout CI's on Princeton Street.

On Monday 2-14-2021 & Tuesday, 2-15-2022. CG Excavating worked subgrade throughout project and filled in some areas with the bio tech soil in the Detention Basin and the swale at the east side of the project

Comments: