

ADMINISTRATIVE OFFICE
P.O. BOX 50
LEAVENWORTH, KS 66048
(913) 772-4010



"BUILDING MATERIALS SINCE 1892"

CONCRETE ORDERS
CENTRAL DISPATCH
(913) 281-0111

PURCHASED BY		LOCATION	
CUSTOMER: CLINT SLAWSON/9 MILE PLOW		FINISHER: Clint	
CODE: 12880		ADDRESS: 750 NE Tudor Rd	
SALES TYPE: Residential		MAP PAGE: 34	
PROJECT #:		SENIOR LIVING CENTER: 291 N to 50 Hwy - E to 291 - N to Tudor Rd (also labeled Scruggs Rd) - W to Job (across from Wal-Mart)	
P.O. # CHECK			

DELIVERY When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.

DELIVERY PROFESSIONAL: Jim Reeder **TRUCK NUMBER: 0167**

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
9:05 AM		9:31 AM					
FIELD TEST ON JOB SITE						ESTIMATED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	WATER ADDED PER CUSTOMER	TRUCK
							337

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE		SLUMP	
13-Oct-2010		60		828286		BASE		3.00 in	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE	AMOUNT		
1.00	9.00	9.00	564WCC	WA564-1-4.44		93.25	93.25		
1.00		0.00	99DC	NON-TAXABLE DELI					
MINIMUM LOAD CHARGE							90.00		

For Deliveries Made in Missouri: Notice to Owner				For Deliveries Made in Kansas: Notice to Owner				SUBTOTAL		183.25
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				TAX		12.79
								TICKET TOTAL		196.04
								PREVIOUS TOTAL		793.57
								ORDER TOTAL		989.61

LOAD PLANT: Lee's Summit, MO PLANT OPERATOR: Mike Burns

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
4 in	3 in	25.0 gl	0.0 gl	0.0 lb	250.0 lb	56.0 lb	0.0 lb	0.443	0.468	3706 lb
Material	Specific Gravity	Quantities			Percentage			Water		
		Design	Required	Batched	Absorption	Moisture	Variance			
GRE_57	2.64	1754 lb	1786 lb	1760 lb		1.06% A	-1.43%	18 lb		
SAND_H9	2.63	1270 lb	1315 lb	1380 lb		2.80% A	4.94% >	38 lb		
HOL_I/II	3.15	564.0 lb	564.0 lb	565.0 lb			0.18%			
AIR	0	.75 /C	4.23 oz	4.00 oz			-5.44%			
ADVA140	0	3.00 /C	16.92 oz	17.00 oz			0.47%			
WATER	1	250.00 lb	.00 lb	.00 lb						
HOT	1	.00 % #	.00 lb	.00 lb						

NOTES DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount Pmt Method DP Initials