CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20202008Address:2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Site Visit		Ronald Paynter	Partial	Monday, February 21, 2022
Informa	tional:			
1 Informa	Misc tional:	ESS was on site today to start mass stripping the area. RP 5-25-21		
2	Misc	ESS still prepping the job rock shelf's. RP 6-4-21	site. Blasters have started	drilling to blast out the
Informational:				
3	Misc	ESS still prepping the job rock shelf's. RP 6-4-21	site. Blasters have started	drilling to blast out the
Informa	tional:			
4	Misc	ESS still prepping the job rock shelf's. RP 6-4-21	site. Blasters have started	drilling to blast out the
Informa	tional:			
5	Misc	EDS blasted the the area a O'Brien / Patch area. RP 6	around Killarney. They have 5-8-21	e also started drilling the
Informational:				
6	Misc	-	ng Patch and O'Brien. ESS h up the large rocks. RP 7-12	
Informational:				
7	Misc	No work going on today d	lue to the rain overnight.	
Informa	tional:			
8 Misc Informational:		ESS is cutting roadways do	own to grade. RP 10-1-21	

9	Misc	Water had an issue with MH 28450 having too many risers. Found out the
		barrel section was a flat top versus a cone. Water came back out and
		approved the risers and manhole. RP 11-2-21
Inform	ational:	
10	Misc	Went with Kent Monter to look at the drainage plan for Killarney between
		the old subdivision and the new one. Kent believes that there will be no
		drainage issues. RP 12-16-21
Inform	ational:	
11	Misc	Welch was on site hydro seeding and laying straw. Construction debris still
		needs to be removed. No one else was on site today. RP 2-14-22
Inform	ational:	
12	Misc	No work being done due to the snow storm. RP 2-17-22

Comments: