

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20211246

Address: 1010 NW PRYOR RD, LEES SUMMIT, MO 640811000 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, February 21, 2022

Informational:

1 Misc

ESS has started mass grading after last weeks snow event. RP 2-9-22

Informational:

2 Misc

ESS is still just mass grading the site. Talked with Codi concerning approved set of plans for the lots. He said he will inform his side to submit the plans for approval. RP 2-10-22

Informational:

3 Misc

ESS has finished mass grading for the sites. Still waiting on approved plans before the laying of any utilities. RP 2-15-22

Informational:

4 Misc

No work being done due to the snow storm. RP 2-17-22

Comments: