

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20215028
Address: 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Fire Line Construction Inspection	Adam Nacke	Partial	Tuesday, February 22, 2022

- Informational:
1 Misc 2-11-22 AN the plumber call be to talk about the design of the fire line . Plans call for a 6" tap but i told him that a T had to be installed
- Informational:
2 Misc 2-14-22 AN meet with the plumber about the fire line on what we expected for the shut down, fittings and testing of the line . Bac t and pressure test. Helped fine the valves and sent a request for a test shut down . One business will be affected,
- Informational:
3 Misc 2-15-22 AN went and talked to the two customers that would be affected by the water shut down and they rely on the water for business. Notified the plumber that they would have to do the water tie-in before 8 or after 5
- Informational:
4 Misc 2-16-22 AN crew got all the parts needed for the tie-in and also began digging to find the main
- Informational:
5 Misc 2-22-22 AN crew is digging and in encountering a lot of rock . So it will be a couple of days before its all excavated

Comments: