

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20216366  
Address: 3635 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643691 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643695 NE AKIN DR, Unit:WTR, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                | Inspector: | Outcome: | Date:                      |
|--|------------|----------|----------------------------|
| <b>Storm Sewer Construction Inspection</b> | Adam Nacke | Partial  | Tuesday, February 22, 2022 |

|                          |  |
|--------------------------|--|
| Informational:<br>1 Misc | 2-9-22 AN 1:10pm crew still working on tie-in for storm 1-1  |
| Informational:<br>2 Misc | 2-10-22 AN Holthouse got the storm box 1-1 in and the pipe for the tie in and it is rocked. Still need to do the inverts |
| Informational:<br>3 Misc | 2-11-22 AN. Crew was installing curb inlet 1-2 , 1-3 and field inlet 1-4   |
| Informational:<br>4 Misc | 2-15-22 AN crew installed curb inlet 4-1 and field inlet 4-1   |
| Informational:<br>5 Misc | 2-16-22 AN installed curb inlet 3-1 and line 3 pipe  |
| Informational:<br>6 Misc | 2-22-22 AN 6-1 field inlet ,6-2 curb inlet are set in place and they are installing storm line 6                         |

**Comments:**