CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196

Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Site Visit Adam Nacke Partial Wednesday, February

23, 2022

Corrective Action Required:

1 Misc 2-4-22 AN while grading someone plowed over at least 4 sewer laterals and

they are completely missing and they need to be relocated and repaired.

informed by email also

Informational:

2 Misc 2-7-22 AN. No work being done today

Informational:

Misc 2-10-22 AN spoke with Jon and chad form Holthouse and gave them a punch

list so they can try and get there substantial completion.

Informational:

4 Misc 2-14-22 AN Holthouse is work on the punch list we provided them. They

removed the broken storm box lid for replacement

Informational:

5 Misc 2-15-22 AN no work being done today

Informational:

6 Misc 2-16-22 AN no work being done today

Informational:

7 Misc 2-23-22 AN no work being done today

Comments: