

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214631
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|---------------|----------|-----------------------------|
| Water Line - Construction Inspection | Diana Johnson | Passed | Thursday, February 10, 2022 |

Informational:

1 Misc

On Tuesday 12-21-2021 I was given water (5) samples and took them to Blue Valley Labs for testing

Field Inspection John Jackson

On Thursday 12/30/21 (Contractor ESS)

Installed approximately 200' of 6" PVC (starting @ Sta 11+80) Line #2 contractor will complete after the New Year.

1/4/22 Tuesday

Contractor are working to finish Line #2 ending at a cul-de-sac.

1-13-2022 Thursday ESS conducted a hydrostatic pressure test on waterline #1 and #2.

Entire system held for 2 hours @ 150 psi.

Informational:

2 Misc

On 2.11.2021 ESS conducted a water tie-in.

Comments: