

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20214631  
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:    | Outcome: | Date:                       |
|---------------------------------------------|---------------|----------|-----------------------------|
| <b>Water Line - Construction Inspection</b> | Diana Johnson | Passed   | Thursday, February 10, 2022 |

Informational:

1 Misc

On Tuesday 12-21-2021 I was given water (5) samples and took them to Blue Valley Labs for testing

Field Inspection John Jackson

On Thursday 12/30/21 (Contractor ESS)

Installed approximately 200' of 6" PVC (starting @ Sta 11+80) Line #2 contractor will complete after the New Year.

1/4/22 Tuesday

Contractor are working to finish Line #2 ending at a cul-de-sac.

1-13-2022 Thursday ESS conducted a hydrostatic pressure test on waterline #1 and #2.

Entire system held for 2 hours @ 150 psi.

**Comments:**