

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214631
Address: 2151 SW M150 HWY, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	Diana Johnson	Partial	Wednesday, February 16, 2022

Informational:

1 Misc

On Monday 11/29/2021 the contractor, ESS cored into existing sanitary MH 1-1 to connect the new sanitary line installing 68 LF of 8-in PVC (SDR-26) sanitary pipe and MH 1-2.

On Wednesday 12/1/2021 the contractor had installed 89 LF of 8-inch sanitary pipe and MH 1-3.

On Tuesday 12.7.2021 contractor installed 9 sanitary laterals between MH 1-3 and MH 2-1

On Thursday 12.9.2021 contractor installed 11 sanitary sewer laterals between MH 1-3 and MH 1-4.

Comments: