

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211894
Address: 2111 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Wednesday, February 23, 2022

Corrective Action Required:

1	Miscellaneous Correction	HOUSE NOT READY FOR INSPECTION, LIST SUBJECT TO CHANGE. COMPLETE THESE ITEMS BEFORE RE INSPECT
---	--------------------------	--

- Fireblock top of fur out at laundry (not done)
- Address exterior walls not connected at top plate in great room/ dining
- Solid block and nail sheathing at front (not done)
- Fireblocking at ceiling line coat closet (not done)
- CS-PF per S4.1 all locations (engineers letter or detail)
- (3) 2x6 at great room (not full length)
- Address bearing of beam at great room/ back door
- Vent sink at wet bar (seal upward penetration)

Comments: