

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Record Drawing Review	Ronald Paynter	Partial	Wednesday, February 23, 2022

Corrective Action Required:

1	Misc	Water just needs tracer wire test. Sanitary manhole 5-B1 needs raised to grade. Sanitary needs tracer wire test too. Storm junction boxes 103 and 202 need to be raised to grade. Junction box 402 has wrong casting lid. Field inlet 100B needs the area around it graded to determine correct elevation. End section 200 needs silt cleaned out. Couldn't locate junction box 304. Lifting straps on structures need to be removed and structures grouted. RP 2-23-22
---	------	---

Comments: