

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20215386
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|-------------------|----------------|----------|------------------------------|
| Site Visit | Ronald Paynter | Partial | Wednesday, February 23, 2022 |

| | |
|--------------------------|---|
| Informational: 1 Misc | No work being done due to the snow storm. RP 2-17-22 |
| Informational: 2 Misc | Jeremiah from ESS was on site doing sanitary testing. The lines were too wet to run mandrels, so they just did air testing for the day. RP 2-22-22 |
| Informational: 3 Misc | Temperature was too cold to start the compressor for air and vacuum testing. Jeremiah had the diameter for the mandrel testing. He had the right size delivered on site. RP 2-23-22 |

Comments: