

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214970
Address: 940 NW PRYOR RD, Unit:M, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Hood/Duct Inspection	Michael Harkins	Partial	Thursday, February 24, 2022

Informational:

1 Misc

PARTIAL GREASE DUCT FROM CHASE TO ROOF TO BACKORDERED HOOD
WELDS APPROVED FOR 1ST LAYER WRAP
- WELDS APPROVED FOR 1ST LAYER WRAP ABOVE HOOD, 1ST LAYER WRAP
APPROVED FROM HOOD TO CHASE TO ROOF -
- 1ST LAYER WRAP COMPLETE OK FOR 2ND LAYER -

Comments: