CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500 NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Site Visit		Ronald Paynter	Partial	Thursday, February 24, 2022
Informational:				
1	Misc		andy Spalding. They are re- nua. Plan is to let them bak oll. RP 6-8-20	
Informational:				
2	Misc	Met Brad from JK Concret sump inlets. RP 6-17-20	e on site. Answered questi	ons concerning curb and
Informational:				
3	Misc		oting to clean the asphalt of Public Works check its statu	
Informational:				
4	Misc	The Water Dept installed Ashurst. RP 9-25-20	construction taps for the w	ater main on Joshua and
Informational:				
5	Misc	-	ig has been grading the wes and ADA ramps. RP 9-29-20	t side of Pryor and
Informational:				
6	Misc	intersection. They will al	laying out the new crosswa so be removing the old cros s and turn lane arrows. RP 1	swalks. They installed

Informational:				
	Visc	Brett from K&G Striping was laying out street lanes on Pryor and O'Brien intersection. I had Nick Lightner from Public Works help me with this installation. RP 10-20-20		
Information				
8 N	Visc	Talked with Capital Electric, who was on site installing the last ped crossing signal. There is a old concrete base that still needs to be removed. Capital is going to find out if it was their old ped signal base. K&G Striping finished applying the double yellow lines on O'Brien. They also corrected the orientation of the street signs on Shamrock. RP 11-2-20		
Informational:				
	Misc	Walking the subdivision, compiling items that need to repaired or corrected for the punch list. RP 11-16-20		
Informatior				
10 N	Visc	Redford crew out working on damaged stop sign and adjusting manholes. Teague Electric is still working on power installation and trying to keep the roadway clean. RP 11-24-20		
Informatior				
11 N	Visc	Met with Aree and Heath from Redford Construction concerning cleaning out storm end sections that have become buried. Heath found solid rock under the buried end section. Solid rock needs to be removed and replaced with rip rap. RP 12-1-20		
Informational:				
	Misc	Checked on punch list items. Concrete work is all the is remaining from original punch list. RP 12-11-20		
Information				
	Misc	Checked on punch list items. Concrete work is all the is remaining from original punch list. RP 12-11-20		
Information				
	Misc	Checked on punch list items. Concrete work is all the is remaining from original punch list. RP 12-11-20		
Information		Only items remaining from the number list is vegetation for Koulos Ct and		
	Misc	Only items remaining from the punch list is vegetation for Kaylea Ct and maintenance of all erosion control devices. RP 4-30-21		
	Action Required:	Curre interest full of city on Anthony Discos close out and realized sutton.		
	Misc	Curb inlets are full of silt on Ambersham. Please clean out and replace gutter buddies. RP 5-24-21		
Informational:				
17 N	Visc	Redford Construction removed sunken asphalt and curbing at 1 of the 3 areas on Ambersham. The poured the curbing and all but 2 inches of the hole with KCMMB concrete. RP 6-9-21		
Informatior	nal:			
	Misc	JK Concrete replaced curbing at 2nd and 3rd sunken areas of roadway on Ambersham by Killarney. RP 7-22-21		
Informational:				
	Vlisc	JK Concrete replaced the ADA ramp at Ambersham and Killarney. Redford Construction back filled the 2nd and 3rd sink holes with 4K KCMMB mix. RP 7-26-21		
Corrective Action Required:				
20 N	Visc	Concrete was spilled and dried in the roadway at Ashurst and Kaylea. RP		

8-5-21

Informational: 21 Misc

No work being done today due to the snow. RP 2-24-22

Comments: