

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20214758
Address: 1270 SE BROADWAY CIR, LEES SUMMIT, MO 640811300 SE RANSON RD, LEES SUMMIT, MO
640811001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Tom Taylor	Partial	Thursday, February 24, 2022

Informational:

1 Misc

On Wednesday 2-09-2022. Teague Electric mobilized and drilled signal bases at the intersection of Bailey and Hamblen.

Informational:

2 Misc

On Friday 2-11-2022. Teague Electric set steel and bolts for concrete placement for the NE SE & NW corners . The Traffic electrical box footing is also poured. The goggle fiber group is on site relocating the fiber lines on the SE corner due to a location adjustment.

On Monday, 2-14-2022. The contractor resumed signal base installation on the SE corner of the intersection. Contractor drilled base, set steel cage and poured base. Contractor also did some conduit boring for the traffic box.

On Tuesday, 2-15-2022. Teague electric bored under roadway for push button signals bases. Contractor also worked boring at Bailey and ransom Rd.

On Wednesday, 2-16-2022. Teague Electric bored conduit for push button signal bases.

Informational:

3 Misc

On Monday, 2-21-2022. Teague Electric installed conduit and pull box on the SE corner on Bailey and Hamblen. Contractor also installed conduit on the NE

corner for the signal base.

On Tuesday, 2-22-2022. Contractor resumed conduit installation for traffic signal work at the intersection of Hamblen and Bailey.

On Wednesday, 2-23-2022. McCown Gorden held a reconstruction meeting with Sub Contractor Amino Brothers Construction, MoDot Inspector (Nathan Juliana) and myself. Ground rules were set and a start date of March 1st was given. A schedule of the locations will be forwarded to all parties.

On Thursday, 2-24-2022. The contractor Teague Electric prepared signal pole bases for East bound (SE) corner and the (NW) corners. Contractor will pour tomorrow.

Comments: