CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211738 Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:		
Site Visit		Ronald Paynter	Partial	Friday, February 25, 2022		
Informational:						
1	Misc	•	no inspections needed from o work that requires inspec			
Informational:						
2	Misc		ric and talked about the pro digging trenches for the do 12-21	•		
Informational:						
3	Misc	Don's crew from Bair dug 8-30-21	up and formed the floor fo	r the back flow vault. RP		
Informational:						
4	Misc	Back-flow vault has been RP 9-3-21	set, thrust blocks have bee	n poured and back filled.		
Informational:						
5 Misc Informational:		Don's crew is sealing and grouting the back-flow vault. RP 9-7-21				
6	Misc	Don's crew set water and line. RP 9-17-21	irrigation meters after wat	er tapped the service		
Informational:						
7	Misc		parking lot sub-grade. The are cutting the parking lot			

Informa	ational:			
8	Misc	Met with Brian on site. Discussed the requirements concerning the shared-used path behind the building. No exterior work being done today that needed inspection. RP 2-9-22		
Informational:				
9	Misc	No work being done due to the snow storm. RP 2-17-22		
Informational:				
10	Misc	No utility or exterior work being done today. RP 2-22-22		
Informational:				
11	Misc	No exterior work being done today due to snow. RP 2-24-22		
Informa				
12	Misc	No work being done today that needs inspection. RP 2-25-22		

Comments: