

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215386  
Address: 2200 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Friday, February 25, 2022

Informational:		
1	Misc	No work being done due to the snow storm. RP 2-17-22
Informational:		
2	Misc	Jeremiah from ESS was on site doing sanitary testing. The lines were too wet to run mandrels, so they just did air testing for the day. RP 2-22-22
Informational:		
3	Misc	Temperature was too cold to start the compressor for air and vacuum testing. Jeremiah had the diameter for the mandrel testing. He had the right size delivered on site. RP 2-23-22
Corrective Action Required:		
4	Misc	Invert wouldn't let the mandrel in to the line. Jeremiah needs to grind down the invert. RP 2-24-22
Informational:		
5	Misc	No work being done today that needs inspection. RP 2-25-22

**Comments:**