

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211958
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Diana Johnson	Passed	Tuesday, February 22, 2022

Informational:

1 Misc

On 1-17-2022 Monday Redford installed storm boxes CI 1-2, CI 1-3, CI 1-4, CI 1-6, CI 1-7, and CI 1-8. No inverts were poured.

On 1-18-2022 Tuesday Storm boxes CI 1-2, CI 1-3, CI 1-4, CI 1-6, CI 1-7, and CI 1-8 concrete collars were poured. Storm boxes CI 5-1, CI 5-2, FI 2-3, FI 2-1, and CI 2-2 were installed

On 1-19-2022. Wednesday CI 1-3, CI 4-1, CI 4-2 and CI 6-1 were installed. Field inlets 6-2 and 6-3 were installed but contractor did not pour collars or inverts.

On 1-20-2022 Thursday Pipe collars were poured. Inverts were poured for field inlets and storm boxes CI 2-6, FI 6-3, CI 6-1, CI 2-5, and FI 6-2.

On 1-21-2022 Friday Redford worked 1/2 day. Backfilled installed pipelines

1.24.2022 Monday Installed with pipe collars and inverts for Lines 1 and 3

1.25.2022 Tuesday installed CI 3-1, CI 4-2, CI 4-1, and FI 2-3

1-26-2022 Wednesday Backfilled storm lines 2, 4, 5

1.27.28 Thursday Backfilled storm lines 6.

1.28.2022 Contractor did not work.

1-31-2022 Monday Poured for 3 pipe collars and 3 storm box inverts.

On 2.1.2022 Backfilled all open excavations in anticipation of snow storm this week.

On Wednesday 2.2.2022 a big snow storm hit and the contractor, Redford told me they would not return until Monday 2.7.2022.

On Monday 2.7.2022 Redford construction resumed working. Boxes for Line 8 were delivered. CI 8-2 and CI 8-3 were installed. CI 6-1 was set but no invert or pipe collar was poured.

On Tuesday 2.8.2022 Storm boxes CI 8-3, CI 8-4, and CI 9-2 were installed and collars and inverts were poured.

On 2.9.2022 Wednesday Storm boxes CI 8-2, CI 8-3, CI 8-4, and CI 8-5 are installed. Concrete Pipe collars and inverts are done. Line 7 is complete only CI 7-1 on that line. Storm boxes CI 9-2 and CI 9-3 installed. Contractor is waiting to receive FI 9-4.

On 2.10.2022 Thursday FI 9-4 was set. Inverts were poured for CI 4-1, CI 4-2. Storm box tops were set for all curb inlets and field inlets Line 1 thru 9. Grading was done in various locations throughout the project site.

On 2.11.2022 Randy Spalding graded in various locations throughout the project site.

On 2.14.2022 Redford Construction installed CI 10-2, CI 10-3, and FI 10-4. Pipe collars and inverts were poured for CI 10-3 and FI 10-4.

On 2.15.2022 Redford Construction set CI 11-1 and CI 11-2 and pipe collars poured.

On Wednesday 2.16.2022 Storm Line #12 installed CI 12-1 invert and pipe collar poured. (Last storm line). Backfilling and setting storm box tops.

On 2.25.2022 Added a stack piece to storm box 6-1 to bring it to grade.

Comments: