

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215300  
Address: 500 NW CHIPMAN RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Service Inspection</b>	John Jackson	Partial	Saturday, February 26, 2022

Informational:

1 Misc

02/26/22 Saturday (Bair's Construction)

Contractor exposed city water main to be Tap in for the 1" service line for water meter. Orange safety fence was installed around excavated area.

Contractor will run 1" blue poly water main for domestic service line. 1" tap is scheduled for next week.

02/28/22 Monday (Bair Construction)

City of Lee's Summit made the tap for meter and drop off meter assembly.

Contractor worked to install meter pit and finish domestic 1" water line.

**Comments:**