

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213109

Address: 3723 SW WALSH DR, LEES SUMMIT, MO 640823725 SW WALSH DR, LEES SUMMIT, MO 640823727
SW WALSH DR, LEES SUMMIT, MO 640823721 SW WALSH DR, LEES SUMMIT, MO
64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Khanh Nguyen	Failed	Monday, February 28, 2022

Corrective Action Required:

1	Misc	-Install #4 copper jumper from the bus bar where the ufer GEC is connected to to the service grounded bus bar (the lug is on the other side) -Ampacity adjustment for SE cables installed in attic space is required. Refer to NEC 334/338, 310.15(B)(7)
---	------	--

FYI: you do not have to install 4 separate GEC to ufer rebar. Only one min #4 copper GEC to ufer rebar is required.

Comments: