CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214054

Address: 4716 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Not Ready Tuesday, March 01,

Residential 2022

Corrective Action Required:

1 Misc -Fb gaps at vertical fire blockings. Use 3/4" sheathing for fire blocking;

vertical fire blockings must be no more than ten ft apart, including wall space

above windows.

**fb gaps at vertical fire blockings. Use 3/4" sheathing or other approved

material

**Look at the gaps at top and bottom of the vertical fire blockings. Please

close these gaps with proper material, like insulation, etc

-Fb basement bedroom 4 wall from closet soffit

**pack insulation in gap

**OK TO INSULATE

**2/9/22-THIS IS A 2ND FAILED INSPECTION

**2/16/22-REINSPECTION FEE ASSESSED

**2/22/22-REINSPECTION FEE ASSESSED

**2/25/22-REINSPECTION FEE ASSESSED

**3/1/22-REINSPECTION FEE ASSESSED

Comments: