CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20215425Address:2031 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Residential		Mitchell Schwarz	Failed	Tuesday, March 01, 2022
Corrective	Action Required:			
1 Misc		 -address cspf and PFH in garage plans state double car garage cspf and PFH on single -seal floor penetrations at kitchen island -Seal penetration 2 penetration in master bath floor not used for dwv -provide CS-PF per plans at living room back windows -provide CS-PF per plans at rec room back windows -seal penetration into furr down basement left hallway entry -fire blocking vertically to horizontally ever 10' in basement (see bedroom 4) -fire block all furr downs in basement bed 4 and bed 3 window wall -plans call for dbl 2x10 hip in master bed -address over notched rafters above bed 2 -secure pex in basement bath stud bay - return air in bed 3 and 4 need panning in soffits -fire block furr down left of bed 3 window -solid block underneath lvl point load to 1-beam below (duct will need to be moved) 		
		Okay to insulate DO NOT	COVER ANY ITEMS STILL NEE	DING INSPECTION

Comments: