

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215373
Address: 4812 NE JAMESTOWN DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, March 02, 2022

Corrective Action Required:

1	Misc	-Install flashing above garage door -Shim gap under garage studs -Fur out laundry wall for dryer duct. Code requires that the duct cannot be distorted from its round shape. Use 2x6 wall next time -Support joists to header above basement window -Solid block underneath rear dining lvl beam point load
---	------	---

****OK TO INSULATE**

****ACCESS TO UFER GROUNDING CONNECTION REQ AT FINAL INSPECTION**

Comments: