# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20212476

Address: 3200 SW ARBORTREE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mitchell Schwarz Failed Wednesday, March 02,

Residential 2022

## Corrective Action Required:

2 Misc -anchor bolts within 6" of bottom plate breaks on either side in garage N wall

-all anchor bolts to be tight

-Strap top plate where splice less than 24" garage entry - hvac chase fill top and bottom plate penetrations

-address over notched joist above pantry

-fire block hvac chase right and left of great room windows

-use approved protection for csst at fireplace

-missing studs in bed 1 (2 locations)

-fix snow blocking bed 3

-seal floor penetrations for bath 2 tub

-address water line at basement stair landing

-solid block between floor joist under kitchen island and one bay over each way. Blocking may be laid flat where dwv/hvac is occupying joists space

### **Comments:**