

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20212196
Address: 1630 NE WOODS CHAPEL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Master Drainage As-built Inspection	Adam Nacke	Partial	Thursday, March 03, 2022

Informational:	
1 Misc	2-16-22 meet with Steve and Eric to look at the 7th and 8th plat. Found a couple issues and will meet with sue to discuss

Informational:	
2 Misc	3-3-22 AN there are two field inlets that need to be address. Field inlet 5-1 need a little grading to channel the water better to the box , field inlet 5-2 is too high and will need to grade so the water will make it into the box.

Informational:	
3 Misc	3-3-22 AN Holthouse was doing grading on field inlet 5-2 and appear that the water will now flow in to the box.

Comments: