

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204715
Address: 1820 SW RIVER RUN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Residential	Mitchell Schwarz	Passed	Friday, March 04, 2022

Corrective Action Required:

1	Misc	Installation does not match approved submittals. Revise and resubmit for review/approval
---	------	--

Corrective Action Required:

2	Misc	<p>Tuesday 3:30pm 1/26/21. I talked with Troy Shaw and we agreed because of the weather to pour the footing including the retaining wall portion. we will hold off with the placement of the foundation wall until all plans are revised and approved through our department.</p> <p>After receiving the VM from Dan from Kevin. i called multiple times and Kevin did not answer. I called and talked to Jack that gave me Tom's number. Explained everything to Tom, that is on the front end of the builds , now he is aware to resubmit the proper plans for review.</p>
---	------	--

At this time no foundation shall be set or poured or a stop construction hold will be placed on the permit.

MARK HARDING 01/27/2021 11:35 AM

Comments: