

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRLD20220463

Address: 1151 NW WARD RD, LEES SUMMIT, MO 640861251 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Erosion Sediment Control (ESC) Inspection	John Jackson	Partial	Tuesday, March 08, 2022

Informational:

1	PW-Devices for Erosion and Sediment Control	3/08/22 ESS Contractor began installation of erosion control device at the end of last week. Silt fencing was installed by 03/04/22 Friday of last week. Contractor was installing the first of possible two construction entrances to site to control erosion. Ditch check will also be installed throughout the week. Inspector will compare actual installed erosion and sediment control measure to plans.
---	---	---

Comments: