

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212857

Address: 3807 SW WALSH DR, LEES SUMMIT, MO 640823803 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Patrick Schonfeldt	Failed	Tuesday, March 08, 2022

Corrective Action Required:

1	Misc	-REMOVE ROCK FROM CEILING AND HANG ROCK AT TRUSSES -REMOVE SOFFIT FRAMING FROM GARAGE AND ROCK TO FLOOR ASSEMBLY ***RATED ASSEMBLY NEEDS TO BE CONTINUOUS FROM FLOOR TO ROOF DECK 3/8/21 - NO INSPECTION, PENDING RESOLUTION OF UL DESIGN IN ATTIC SPACE
---	------	---

Comments: