CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20214264 Address: 4816 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Thursday, March 10, 2022
		IANCE oof; Fb fireplace space to framing; complete d shape. :hroom floor heater I above foyer	
			-

-Install hanger above garage

-Provide attic access

-Anchor garage sill plates within middle 1/3 of plates and within 12" of breaks; provide min 2 anchors for short sill plate; anchor 3rd car garage sill plates

-Frame around garage I beam

-Install tension straps at portal opening side per code

-Fb basement stair and front basement bedroom wall vertically at ten ft or less; fb all wall from horizontal space such as joist and soffit space ; Fb space at basement bathroom tub

-Nail hanger above bottom stair landing

-Insulation used as fire blocking material must be secured (staple) in place. If I can move it with the measuring tape, then it needs to be stapled in place -Securely fasten all wiring to soffit framing per code, not just lay them onto framing

-Toe nail all joists to top plates

-Provide triple joist underneath fireplace wall

**DO NOT INSULATE

Comments: