

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211138
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Ronald Paynter	Partial	Monday, March 14, 2022

Informational: 1 Misc	Met on site for a pre-construction meeting. RP 5-4-21
Informational: 2 Misc	Met on site with RE and Thomas from Redford to discuss erosion control and the game plan on starting work. RP 6-8-21
Informational: 3 Misc	Only work being done this week was Braik Brothers mulched up all the trees that Spalding cleared out on the site. RP 7-9-21
Informational: 4 Misc	Patrick's crew from Redford set a temporary structure in the temporary basin. It appears that the permanent structure and pipes will interfere with the existing water main. I asked them to have the engineers take another look at it. RP 7-12-21
Informational: 5 Misc	Water did construction taps on the existing water line today, so they can chlorinate and take Bac T samples. RP 9-16-21
Informational: 6 Misc	They just cleaned up the job site for the weekend. RP 9-17-21
Informational: 7 Misc	Idaniel chlorinated the existing water line that had to be dropped so it would go under the storm line that was being installed. They will flush the line over the weekend and take samples on Monday.

Informational:		
8	Misc	No work going on yesterday and today. Will do sanitary testing on Thursday.
Informational:		
9	Misc	No work has been going on, waiting on getting the road ready for subgrade.
Informational:		
10	Misc	No work being done. Still needs roadway signage installed. RP 2-8-22
Informational:		
11	Misc	No work being done due to the snow storm. RP 2-17-22
Informational:		
12	Misc	Checked on record drawings. Still needs sidewalks, ADA ramps and street signage. RP 2-23-22
Informational:		
13	Misc	No work being done today that needs inspection. RP 2-25-22
Informational:		
14	Misc	No work being done on site today. RP 3-1-22
Informational:		
15	Misc	Meet Clifford from Redford Construction on site for testing tracer wires, but he didn't know how to work the equipment. RP 3-3-22
Informational:		
16	Misc	John from Redford Construction came out to do tracer wire testing. Both water and sanitary passed testing. RP 3-4-22
Informational:		
17	Misc	No work being done on site. RP 3-10-22
Informational:		
18	Misc	No work being done on site. RP 3-14-22

Comments: