## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20220499

Address: 1211 NE RICE RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Monday, March 14,

Commercial 2022

Corrective Action Required:

1 Misc -Submit changes to plumbing plan

-Support ejector pump 2" pvc at every 4 ft and slope toward drain

-In-wall not inspected. Picture shown damaged studs without protection for

plumbing. Uncover all plumbing for inspection

-Under-slab plumbing was not inspected by city prior to cover. Floor receptor

trap must be vented

-Vertical to horizontal connection cannot be a sanitary tee fitting

**Comments:**