

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211738  
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Monday, March 14, 2022

Informational:

1 Misc

7-29-21 1:48pm There are no inspections needed from me at this time.

8-4-21 10:38am There is no work that requires inspections at this time.

Informational:

2 Misc

Met with Brian from Centric and talked about the project. Don's crew from Larry Bair Excavating was digging trenches for the domestic water line and the fire water line. RP 8-12-21

Informational:

3 Misc

Don's crew from Bair dug up and formed the floor for the back flow vault. RP 8-30-21

Informational:

4 Misc

Back-flow vault has been set, thrust blocks have been poured and back filled. RP 9-3-21

Informational:

5 Misc

Don's crew is sealing and grouting the back-flow vault. RP 9-7-21

Informational:

6 Misc

Don's crew set water and irrigation meters after water tapped the service line. RP 9-17-21

Informational:

7 Misc

Met with Brian to discuss parking lot sub-grade. They have the right geo grid on site (Tenax 302). They are cutting the parking lot down to grade. RP 11-4-21

Informational:

8 Misc

Met with Brian on site. Discussed the requirements concerning the shared-used path behind the building. No exterior work being done today that needed inspection. RP 2-9-22

Informational:

9 Misc

No work being done due to the snow storm. RP 2-17-22

Informational:

10 Misc

No utility or exterior work being done today. RP 2-22-22

Informational:

11 Misc

No exterior work being done today due to snow. RP 2-24-22

Informational:

12 Misc

No work being done today that needs inspection. RP 2-25-22

Informational:

13 Misc

Talked with Brian about asphalt specs for the parking lot. Kaw Valley was grading and laying rock down for the parking lot. RP 2-28-22

Informational:

14 Misc

Talked with Brian from Centric. We are planning on a proof roll next Monday depending incoming weather this weekend. RP 3-3-22

Informational:

15 Misc

No work being done on site today. RP 3-10-22

**Comments:**