

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20215387

Address: 914 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081932 NW BLACK TWIG CIR, LEES SUMMIT, MO  
64081900 NW BLACK TWIG CIR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ronald Paynter	Partial	Monday, March 14, 2022

Informational:

1	Misc	Temperature was too cold to start the compressor for air and vacuum testing. Jeremiah had the wrong diameter for the mandrel testing. He had the right size delivered on site. RP 2-23-22
---	------	---

Corrective Action Required:

2	Misc	Did air test from manhole C-1 to C-2, but couldn't air test C-1 to A-5 because clean outs weren't sealed. RP 2-24-22
---	------	--

Informational:

3	Misc	No work being done today that needs inspection. RP 2-25-22
---	------	--

Informational:

4	Misc	No work being done on site today. RP 2-28-22
---	------	--

Informational:

5	Misc	ESS is on site grading dirt. RP 3-3-22
---	------	--

Informational:

6	Misc	No work being done on site today. RP 3-10-22
---	------	--

**Comments:**