

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20211738
Address: 2061 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ronald Paynter	Passed	Tuesday, March 15, 2022

Corrective Action Required:

1	Misc	Kaw Valley had a tandem dump truck with a 20.77 ton load. We proof rolled the curb line. Numerous sections failed the test. RP 11-19-21
Informational:		
2	Misc	Kaw Valley had a tandem dump truck with a 21.9 ton load. The curb line passed the proof roll today. RP 11-29-21
Informational:		
3	Misc	They had a tandem dump truck with a 23.7 ton load. We proof rolled the curb line in front of the building. The curb line passed the proof roll. RP 12-20-21
Informational:		
4	Misc	They had a tandem dump truck with a 20.88 ton load. There was just one small spot next to the clean out in front of the building that had some deflection. They had excess material on site and will rework that section. RP 3-15-22

Comments: