

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212683
Address: 1033 SW REDBUCK CIR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|---------------|----------|-------------------------|
| All Rough Inspection - Residential | Shawn Hoffman | Failed | Tuesday, March 15, 2022 |

Corrective Action Required:

| | | |
|---|------|--|
| 2 | Misc | <ul style="list-style-type: none">- Nail pattern on portal frame to detail on plans- Nail exterior corner to code north east- Fire block chase second floor fake chimney- Fire block penetration second floor toilet- Complete bathrooms fan ductwork through out- Terminate DWV vent bathroom by bedroom 3- Snow block bedroom 3- Complete DWV above garage through roof- Complete B-vent second floor through roof- Joist hangers at basement joist next to B-vent- Missing joist hangers living room front on house |
|---|------|--|

Comments: